

# **Grant All-Detail Report Septic Treatment Systems Upgrade - NRBG 2021**

**Grant Title -** 2021 - Septic Treatment Systems Upgrade - NRBG (Pope County)

**Grant ID** - P21-3134

**Organization - Pope County** 

Original Awarded Amount	\$18,882.00	Grant Execution Date	5/7/2021
Required Match Amount	\$0.00	Original Grant End Date	12/31/2022
Required Match %	0%	Grant Day To Day Contact	David Green
<b>Current Awarded Amount</b>	\$18,882.00	Current End Date	12/31/2022

#### **Budget Summary**

	Budgeted	Spent	Balance Remaining*
Total Grant Amount	\$18,882.00	\$5,000.00	\$13,882.00
Total Match Amount	\$0.00	\$0.00	\$0.00
Total Other Funds	\$0.00	\$0.00	\$0.00
Total	\$18,882.00	\$5,000.00	\$13,882.00

<sup>\*</sup>Grant balance remaining is the difference between the Awarded Amount and the Spent Amount. Other values compare budgeted and spent amounts.

#### **Budget Details**

						Last	
Activity Name	Activity Category	Source Type	Source Description	Budgeted	Spent	Transaction Date	Matching Fund
Septic Upgrades	Subsurface Sewage Treatment Systems	Current State Grant	2021 - Septic Treatment Systems Upgrade - NRBG (Pope County)	\$18,882.00	\$5,000.00	11/23/2021	N

Report created on:8/2/22 Page 1 of 4

## **Activity Details Summary**

Activity Details	Total Action Count	Total Activity Mapped	Proposed Size / Unit	Actual Size / Unit
126M - Septic System Improvement	1		500 SQUARE FEET	500 SQUARE FEET

## **Proposed Activity Indicators**

Activity Name	Indicator Name	Value & Units	Waterbody	<b>Calculation Tool</b>	Comments

## **Final Indicators Summary**

Indicator Name	Total Value	Unit
NITROGEN	26.00	LBS/YR
PATHOGENS (E. COLI)	38,900,000,000,000.00	CFU
PHOSPHORUS (EST. REDUCTION)	6.00	LBS/YR
BOD 5	114.00	LBS/YR
Total Suspended Solids (TSS)	63.00	Mg/L

## **Grant Activity**

Grant Activity - Septic Upgrades				
Description	Pope County staff identifying low income property owners with failing septic systems in need of upgrade. County will evaluate applications and determine cost share			
Category	SUBSURFACE SEWAGE TREATMENT SYSTEMS			
Start Date	1-Jan-21	End Date	31-Dec-22	
Has Rates and Hours? Actual Results	No			

Report created on:8/2/22

	Practice		126M - Septic System	Count of Activities		1	
	December 1		Improvement  Installation of real content continues to the real content conten				
	Description		nstallation of replacement septic system				
	Proposed Size		500.00 SQUARE FEET Lifespa		n		20 Years
	Actual Size/Un	its	500.00 SQUARE FEET	Installe	d Date		6-Oct-21
	Mapped Activi	ties	No	Technic	cal Assistance Provider		Other
Final Indicator for	Upgrade Install	lation_Melo	chor				
Indicator Name		BOD 5			Value	114	
Indicator Subcateg	ory/Units	WATER PO	DLLUTION (REDUCTION ESTIMATES) LE	BS/YR	Calculation Tool		ic System Improvement nator (SSIE)
Waterbody		Chippewa	River				
Final Indicator for	Upgrade Install	lation_Melo	chor				
Indicator Name		Total Susp	ended Solids (TSS)		Value	63	
Indicator Subcateg	ory/Units	WATER POLLUTION (REDUCTION ESTIMATES) Mg		lg/L	Calculation Tool	Septic System Improvement Estimator (SSIE)	
Waterbody		Chippewa River			_		
Final Indicator for	Upgrade Install	lation_Melo	chor				
Indicator Name		PATHOGE	NS (E. COLI)		Value	3.89	E+13
Indicator Subcateg	ory/Units	water pollution (reduction estimates) cfu		FU	Calculation Tool Septic Syst Estimator (		ic System Improvement nator (SSIE)
Waterbody		Chippewa	River		_		
Final Indicator for	Upgrade Install	lation_Melo	chor				
Indicator Name		PHOSPHO	RUS (EST. REDUCTION)		Value 6		
Indicator Subcateg	ory/Units	WATER POLLUTION (REDUCTION ESTIMATES) LBS/		BS/YR			ic System Improvement nator (SSIE)
Waterbody		Chippewa River					
Final Indicator for	Upgrade Install	ation_Melo	chor				
Indicator Name		NITROGEN	NITROGEN		Value	/alue 26	
Indicator Subcateg	ory/Units	WATER PO	TER POLLUTION (REDUCTION ESTIMATES) LBS/YF				ic System Improvement nator (SSIE)
Waterbody		Chippewa	River				

Activity Action - Upgrade Installation\_Melchor

Report created on:8/2/22 Page **3** of **4** 

#### **Grant Attachments**

Document Name	Document Type	Description
2021 SSTS Program	Grant Agreement	2021 SSTS Program - Pope County
2021 SSTS Program EXECUTED	Grant Agreement	2021 SSTS Program - Pope County
All Details Report	Workflow Generated	Workflow Generated - All Details Report - 01/17/2022
All Details Report	Workflow Generated	Workflow Generated - All Details Report - 02/24/2022

Report created on:8/2/22